Manitoba

Science, Technology, Energy and Mines

Petroleum Branch
360-1395 Ellice Ave, Winnipeg MB R3G 3P2
T 204-945-6577 F 204-945-0586
www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT
(January 1/07 – February 26/07)

DRILLING ACTIVITY	to Feb. 26/07	To Feb. 27/06	2006 Total
Drilling Licences Issued	70	72	444
Licences Cancelled	0	1	8
Vertical Wells Drilled	62	83	433
Horizontal Wells Drilled	5	13	45
Wells Drilled - Total	67	96	478
Stratigraphic Test Holes Drilled	0	0	0
No. of Metres Drilled	74 757	104 369	517 231
Wells Re-entered	1	1	4
Wells Being Drilled	5	6	0
No. of Active Rigs	7	8	0
Wells Licenced but Not Spudded	64	77	68
Wells Completed as Potential Oil Wells	60	93	457
Wells Abandoned Dry	6	3	25
Wells Drilled but Not Completed	2	1	0
Other Completions	0	0	0
New Wells on Production	6	43	440

GEOPHYSICAL ACTIVITY			
Geophysical Programs Licenced	3	0	3
Licences Cancelled	0	0	0
Kilometers Licenced	792	0	414
Kilometers Run	0	419	420

OIL PRICES (Average)	$/m3 ($/bbl)	$/m3 ($/bbl)
Month of December	402.58 (63.97)/2006	371.05 (58.96)/2005
Month of January	369.27 (58.68)/2007	398.62 (63.34)/2006

OIL PRODUCTION (M3)	2006	2005
Month of February	93 963.6	54 924.0
Cumulative Thru February 28	192 770.7	113 750.1

Manitoba
spirited energy

2007-03175/

WEEKLY WELL ACTIVITY REPORT

26 February 2007

Lic. No.: 5928

Tundra Goodlands HZNTL 7-27-2-24 (WPM)
UWI: 100.07-27-002-24W1.00 – Leg #1
UWI: 100.08-27-002-24W1.02 – Leg #2

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 15-Jul-2006
Field/Pool Code: 99 44M

Lic. No.: 6123

Rideau Sinclair 2-13-8-29 (WPM)
UWI: 100.02-13-008-29W1.00

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 23-Jan-2007
Field/Pool Code: 16 62B

Lic. No.: 6148

Tundra Sinclair Prov. 15-36-7-29 (WPM)
UWI: 100.15-36-007-29W1.00

Revision to Report of: 20-Nov-2006
Contractor: Trinidad Drilling Ltd. – Rig **#14**

Spud Date: 23-Feb-2007
K.B. Elevation: 502.81 m
Finished Drilling: 25-Feb-2007
Total Depth: 992.00 m
Rig Released: 25-Feb-2007
Surface Casing: 177.80 mm @ 141.00 m with 8.0 t
Production Casing: 114.30 mm @ 991.50 m with 6.2 t
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 25-Feb-2007

Lic. No.: 6166

Tundra Sinclair 1-27-8-29 (WPM)
UWI: 100.01-27-008-29W1.00

Status: Completing (COMP)
Completing: 15-Dec-2006

Lic. No.: 6175

Tundra Sinclair Prov. 16-22-8-29 (WPM)
UWI: 100.16-22-008-29W1.00

Status: Completing (COMP)
Completing: 17-Jan-2007

Lic. No.: 6195

Virden Roselea Unit No. 1 HZNTL 10-21-10-25 (WPM)
UWI: 102.10-21-010-25W1.00 - Leg #1

Finished Drilling: 24-Feb-2007
Total Depth: 1 487.00 m

UWI: 102.10-21-010-25W1.02 - Leg #2

Kick-Off Date: 24-Feb-2007
Kick-Off Point: 715 m
Status: Drilling Ahead (DR)
Drilling Ahead: 26-Feb-2007

Lic. No.: 6197

Virden Roselea Unit No. 1 HZNTL 8-25-10-26 (WPM)
UWI: 102.08-25-010-26W1.00

Status: Completing (COMP)
Completing: 20-Feb-2007

Lic. No.: 6202

Tundra Sinclair Prov. 14-6-7-28 (WPM)
UWI: 100.14-06-007-28W1.00

Spud Date: 09-Jan-2007
K.B. Elevation: 505.62 m
Finished Drilling: 11-Jan-2007
Total Depth: 1 035.00 m
Rig Released: 12-Jan-2007
Surface Casing: 219.10 mm @ 138.00 m with 12.0 t
Status: Abandoned Dry (ABD D)
Abandoned Dry: 12-Jan-2007

Lic. No.: 6204

Rideau Sinclair Prov. 13-34-8-29 (WPM)
UWI: 100.13-34-008-29W1.00

Status: Completing (COMP)
Completing: 20-Feb-2007

Lic. No.: 6205

Tundra Sinclair 14-35-7-29 (WPM)
UWI: 100.14-35-007-29W1.00

Status: Completing (COMP)
Completing: 19-Jan-2007

Lic. No.: 6209

Rideau Daly 13-15-9-29 (WPM)
UWI: 100.13-15-009-29W1.00

Finished Drilling: 25-Feb-2007
Total Depth: 956.00 m
Status: Preparing To Run Casing (PREP CSG)
Preparing To Run Casing: 26-Feb-2007

Lic. No.: 6214

Kiwi Sinclair 16-33-8-29 (WPM)
UWI: 100.16-33-008-29W1.00

Finished Drilling: 19-Feb-2007
Total Depth: 978.00 m
Rig Released: 20-Feb-2007
Production Casing: Run
Status: Completing (COMP)
Completing: 26-Feb-2007

Lic. No.: 6233

Tundra Sinclair 12-17-7-28 (WPM)
UWI: 100.12-17-007-28W1.00

Status: Completing (COMP)
Completing: 25-Feb-2007

Lic. No.: 6240

EOG Waskada HZNTL 13-4-1-24 (WPM)
UWI: 102 13-04-001-24W1.00

Finished Drilling: 19-Feb-2007
Total Depth: 1 860.00 m
Rig Released: 20-Feb-2007
Status: Completing (COMP)
Completing: 21-Feb-2007

Lic. No.: 6242

Rideau Daly Prov. 8-22-9-29 (WPM)
UWI: 100.08-22-009-29W1.00

Spud Date: 22-Feb-2007
K.B. Elevation: 529.80 m
Finished Drilling: 24-Feb-2007
Total Depth: 940.00 m
Rig Released: 25-Feb-2007
Surface Casing: 219.10 mm @ 136.00 m with 10.0 t
Production Casing: 114.30 mm @ 940.00 m with 21.7 t
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 25-Feb-2007

Lic. No.: 6247

Rideau Sinclair 13-8-7-28 (WPM)
UWI: 100.13-08-007-28W1.00

Status: Completing (COMP)
Completing: 20-Feb-2007

Lic. No.: 6248

Rideau Sinclair Prov. 11-34-8-29 (WPM)
UWI: 100.11-34-008-29W1.00

Finished Drilling: 21-Feb-2007
Total Depth: 971.00 m
Rig Released: 22-Feb-2007
Surface Casing: 219.10 mm @ 138.00 m with 10.0 t
Production Casing: 114.30 mm @ 971.00 m with 21.7 t
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 22-Feb-2007

Lic. No.: 6257

Connaught South Tilston Prov. 4-20-4-29 (WPM)
UWI: 100.**04**-20-004-29W1.00

Please note revised well name and UWI

Finished Drilling: 20-Feb-2007
Total Depth: 1 235.00 m
Status: Abandoned Stratigraphic Test Hole (ABD STH)
Abandoned Stratigraphic Test Hole: 20-Feb-2007

Note: Re-licenced as #6276

Lic. No.: 6259

Tundra Regent 16-31-4-21 (WPM)
UWI: 100.16-31-004-21W1.00

Revision to Report of: 12-Feb-2007
Contractor: **Big Sky Drilling Inc. - Rig #5**

Spud Date: 23-Feb-2007
K.B. Elevation: 503.47 m
Finished Drilling: 25-Feb-2007
Total Depth: 776.00 m
Surface Casing: 177.80 mm @ 137.50 m with 8.5 t
Status: Drill Stem Test (DST)
Drill Stem Test: 26-Feb-2007

Lic. No.: 6260

Tundra Regent 3-25-4-22 (WPM)
UWI: 102.03-25-004-22W1.00

Status: Completing (COMP)
Completing: 23-Feb-2007

Lic. No.: 6261

Tundra Regent 8-36-4-22 (WPM)
UWI: 100.08-36-004-22W1.00

Revision to Report of: 12-Feb-2007
Contractor: **Big Sky Drilling Inc. - Rig #5**

Spud Date: 19-Feb-2007
K.B. Elevation: 504.79 m
Finished Drilling: 21-Feb-2007
Total Depth: 787.00 m
Rig Released: 22-Feb-2007
Surface Casing: 177.80 mm @ 137.50 m with 8.2 t
Status: Abandoned Dry (ABD D)
Abandoned Dry: 22-Feb-2007

Lic. No.: 6263

EOG Whitewater HZNTL 15-8-3-21 (WPM)
UWI: 102.15-08-003-21W1.00

Revision to Report of: 12-Feb-2007
Contractor: **Precision Drilling (1987) Ltd. – Rig #101**

Spud Date: 21-Feb-2007
K.B. Elevation: 513.38 m
Surface Casing: 244.50 mm @ 150.00 m with 11.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 26-Feb-2007

Lic. No.: 6265

Connaught South Linklater Prov. 13-10-6-28 (WPM)
UWI: 100.13-10-006-28W1.00

Revision to Report of: 12-Feb-2007
Contractor: **Precision Drilling (1987) Ltd. – Rig #219**

Spud Date: 20-Feb-2007
K.B. Elevation: 482.48 m
Finished Drilling: 24-Feb-2007
Total Depth: 1 092.00 m
Rig Released: 26-Feb-2007
Surface Casing: 219.10 mm @ 135.00 m with 19.0 t
Production Casing: Run
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 26-Feb-2007

Lic. No.: 6266

Tundra Pierson HZNTL 10-20-3-28 (WPM)
UWI: 100.10-20-003-28W1.00 - Leg #1

Finished Drilling: 24-Feb-2007
Total Depth: 2 054.00 m

UWI: 100.10-20-003-28W1.02 - Leg #2

Kick-Off Date: 24-Feb-2007
Kick-Off Point: 1 124 m
Status: Drilling Ahead (DR)
Drilling Ahead: 26-Feb-2007

Lic. No.: 6270

New Midland Waskada HZNTL 15-33-1-24 (WPM)
UWI: 100.15-33-001-24W1.00

Spud Date: 22-Feb-2007
K.B. Elevation: 497.10 m
Surface Casing: 244.50 mm @ 134.00 m with 11.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 26-Feb-2007

Lic. No.: 6272

Tundra Sinclair 10-21-7-29 (WPM)
UWI: 100.10-21-007-29W1.00

Finished Drilling: 18-Feb-2007
Total Depth: 1 044.00 m
Rig Released: 20-Feb-2007
Production Casing: 114.30 mm @ 1044.00 m with 9.2 t
Status: Completing (COMP)
Completing: 23-Feb-2007

Lic. No.: 6274

Tundra Sinclair 3-36-7-29 (WPM)
UWI: 100.03-36-007-29W1.00

Spud Date: 20-Feb-2007
K.B. Elevation: 504.12 m
Finished Drilling: 22-Feb-2007
Total Depth: 992.00 m
Rig Released: 23-Feb-2007
Surface Casing: 177.80 mm @ 140.00 m with 8.0 t
Status: Abandoned Dry (ABD D)
Abandoned Dry: 23-Feb-2007

Lic. No.: 6276

Connaught South Tilston HZNTL 5-17-4-29 (WPM)
UWI: 100.05-17-004-29W1.00

Note: Originally licenced as #6257 as 1-20 Re-licenced as #6276 as 5-17.

Licence Issued: 21-Feb-2007
Licensee: Connaught Energy Ltd.
Mineral Rights: Freehold
Contractor: Big Sky Drilling Company - Rig# 7
Surf. Location: 4B-20-4-29 (WPM)
Co-ords: 166.59 m (N) of (S) boundary of Sec. 20
60.00 m (E) of (W) boundary of Sec. 20
Grd Elev: 494.83 m
Proj. TD: 2,430.00 m (Devonian)
Area: South Tilston
Classification: DEVELOPMENT (Confidential)
Status: Preparing To Run Casing (PREP CSG)
Preparing To Run Casing: 26-Feb-2007

Note: For spud date, K.B. elevation and surface casing info please see #6257 (surface location 4-20-4-29) now Abd Stratigraphic Test Hole.

Lic. No.: 6277

New Midland Waskada HZNTL A2-33-1-24 (WPM)
UWI: 103.02-33-001-24W1.00

Licence Issued: 22-Feb-2007
Licensee: New Midland Petroleum Ltd.
Mineral Rights: Freehold
Contractor: To Be Determined - Rig#
Surf. Location: 8D-33-1-24 (WPM)
Co-ords: 762.78 m (N) of (S) boundary of Sec. 33
190.07 m (W) of (E) boundary of Sec. 33
Grd Elev: 493.35 m
Proj. TD: 1,552.00 m (Mississippian)
Field: Waskada
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 6278

Virden Roselea Unit No. 1 HZNTL 16-20-10-25 (WPM)
UWI: 102.16-20-010-25W1.00

Licence Issued: 23-Feb-2007
Licensee: Enerplus ECT Resources Ltd.
Mineral Rights: Freehold
Contractor: Precision Drilling (1987) Ltd. - Rig# 173
Surf. Location: 12B-28-10-25 (WPM)
Co-ords: 635.99 m (S) of (N) boundary of Sec. 20
198.22 m (E) of (W) boundary of Sec. 20
Grd Elev: 422.18 m
Proj. TD: 1,789.00 m (Mississippian)
Field: Virden
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 6279

Rideau Daly A6-26-9-29 (WPM)
UWI: 102.06-26-009-29W1.00

Licence Issued: 23-Feb-2007
Licensee: Rideau Petroleums Ltd.
Mineral Rights: Freehold
Contractor: Blackwatch Energy Services Trust - Rig# 1
Co-ords: 800.28 m (N) of (S) boundary of Sec. 26
407.27 m (E) of (W) boundary of Sec. 26
Grd Elev: 518.75 m
Proj. TD: 925.00 m (Devonian)
Field: Daly
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

WELL NAME CHANGES

Lic. No. 6257

From: Connaught South Tilston Prov. HZNTL 1-20-4-29 (WPM)
To: Connaught South Tilston Prov. 4-20-4-29 (WPM)